Mortenson construction

University of Minnesota Lab Renovations
4 Week Look Ahead Schedule

Monday June 20, 2016 - Sunday July 17, 2016		June							June / July							July							July						
		20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		M	Tu	W	Th	F	S	S	M	Tu	W	Th	F	S	S	M	Tu	W	Th	F	S	S	M	Tu	W	Th	F	S	S
Construction																													
1st, 2nd, 3rd, & 4th Floor (Punch 7/11)																													
- Custom Windows	Mortenson	x	x	x																									
- Door Hardware	Mortenson	x	x	x	x	x			x	x																			
- Devising & Lights	Gephart	x	x	x	x	x			x	x	x	x	x																
- Processed Chilled Water	Egan Fitters	x	x	x	x	x			x	x	x	x	x			x	x												
- Fume Hood	Multiple	x	x	x	x	x			x	x	x	x	x			x	x	x											
- Paint Touch Ups	Wasche	x	x	x	x	x			x	x	x	x	x			x	x	x	x										
- Specialties & Lockers	Mortenson										x	x	x			x	x	x	x										
- Final Clean	Mortenson	x	x	x	x	x			x	x	x	x	x			x	x	x	x	x			x						